## GOVERNMENT OF ANDHRA PRADESH ABSTRACT

PMGSY - Phase IX - - Khammam District - "R/f Mallaram to Balapeta of Thallada Mandal in Khammam District" - Granting Post-facto Extension of Agreement from 16-6-2012 to 31-03-2013 without Penalty - Orders - Issued.

·

## PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 597

Dated:09-04-2013. Read the following.

- 1) G.O.Ms.No.331, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W20/DEE VI/PMGSY Ph.IX-LW 86/2011, dated 15-03-2013.

<<>>

## ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Post-facto Extension of Agreement Time from 16-6-2012 to 31-03-2013 without Penalty in respect of the package work "R/f Mallaram to Balapeta of Thallada Mandal in Khammam District" under PMGSY Phase IX as the delay is not attributed to the Contractor as the delay is due to re-design of the crust and provided additional layer of WBM.

- 2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
- 3. A copy of this order available on the internet and can be accessed at <a href="https://www.ap.gov.in/goir">www.ap.gov.in/goir</a>.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V.NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

То

The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad. The Superintending Engineer, (PR), Khammam District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).

Sc/sf.

//FORWARDED BY ORDER//

**SECTION OFFICER**